



Training Report

Training Location (select one):

- Job Site
- In-Shop
- EcoStar Plant

APPLICATOR

Date: _____ **Pending GSA Number:** _____

Applicator Company Name

Address

City State Zip Code

Primary Contact Title Telephone E-mail Address

Secondary Contact Title Telephone E-mail Address

JOB INFORMATION (IF APPLICABLE)

Job Name Job Number

Address

City State Zip Code

Building Owner Representative (if present) Title

Please send this completed form to warrantycoordinator@ecostarllc.com.

ROOFING SYSTEM

EcoStar Products

Majestic Slate & Empire Slate:

- Traditional 12"
- Traditional 10"
- Beaver Tail
- Beveled Edge
- Chisel Point

Majestic Niagara Slate & Empire Niagara Slate:

- 14"
- 12"

Majestic Niagara Shake & Empire Niagara Shake

Seneca Shake:

- Shake

Empire Shake:

- Shake
- Shake Plus
- Aspen Blend

Testing

- Class A Fire Rating (Empire) Class C Fire Rating (Majestic/Seneca) Impact Test (Hail Resistance) Class 4

Color Options

Refer to Product Color Swatches

- Alternate Options:** Cool Colors Marbled Tile Marbled Blends Color Blends

UNDERLAYMENT PRODUCTS

Glacier Guard: 100 300

- Use of cap nails if adhesion does not develop immediately
 May be used to cover entire roof deck

Aqua Guard (Class C Roof Assembly)

- Use of cap nails only, no staples Overlap ridge vent slot in preparation of ridge vent installation

VersaShield (Class A Roof Assembly)

- Used in conjunction with Empire Class A roof tiles for a Class A Fire Rated Roof Assembly
 Must cover the entire roof deck to qualify for a Class A fire rated roof assembly
 Use cap nails only, no staples
 Overlap ridge vent slot in preparation of ridge vent installation

Slope Requirements and Product Exposure

Refer to Quick Estimate Guide

Wind

- 90 mph (Varied Exposure) 110 mph Wind Warranty Adhesive

Gold Star Warranty

- Pre-Project Survey Form Material Requirements Inspection Warranty Fee

TRAINING CHECKLIST

Job Procedures

- System Review with Owner – Verify Layout Nailing
 Starter Chalk Lines & Start of Layout Review Overdriving
 Starter Row and Proper Installation Proper Positioning
 Using Niagara Slate as Starter Row Proper Type
 Blending Method and Periodic Inspections from the Ground Proper Length for Product Line
 Manually Bending for Proper Installation

Tile Alignment

- Standard Layout Staggered Random Width

Cutting

- Use of Straight Edge Scalloped Edge Scoring and Snapping Use of Saw

Ridge Vent Installation

- Fold underlayment over top of last row of tiles before installing ridge vent
 Nails and instructions for installation of the EcoVent are included in the package

Hip & Ridge Installation

- With Venting Without Venting

Roof Care

- Safety on Wet Surface Installation Temperatures Cold Weather Procedures
 Cleaning Storage Roof Jack Aesthetic Repair Kit

Snow Guards

- Proper Placement Retro Fitting Snow Guards

TRAINEES SIGNATURE(S)

Name

Signature

Comments

We have been shown all the key points for installation of the noted roof system and understand them thoroughly. We agree to continue to install the project per our training and that failure to follow the installation instructions and this training may cause a warranty NOT to be issued upon completion of the product installation. We acknowledge receipt of a copy of the 1) system procedures 2) specifications and the 3) policy sheet concerning applicator certification.

Applicator Company Name

Authorized Applicator Signature Date

As an authorized representative of EcoStar, I certify that this applicator has been trained in the proper procedures and methods for the installation of the designated system. Based upon this training I recommend this applicator for certification.

Technical Representative Signature Date



42 Edgewood Drive • Holland, NY 14080 • 800-211-7170 • 888-780-9870 (fax) • www.ecostarllc.com